



7 November 2017

Comet Ridge Limited

---

## Drilling Update Mira 6 Horizontal Well

Comet Ridge Limited (ASX:COI) wishes to provide an update on drilling operations at the Mira 6 lateral intercept well.

The 8.5" build section was successfully drilled to 362.6m to an inclination of 82 degrees at the top of the Castor seam which is the target of the lateral well path.

7" casing has been run and cemented and shoe track and float equipment drilled out with a 6.125" rotary drilling assembly. Current operations are preparing to run the 6.125" directional assembly to geosteer in the Castor Seam towards Mira 2 and intersect that well.

Stephen Rodgers  
Company Secretary  
Comet Ridge Limited

For further information please contact:

Tor McCaul  
Managing Director  
tor.mccaul@cometridge.com.au  
+61 7 3221 3661